BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Package No-10** **1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground in Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division** **2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division** **3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division** **4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division**
2	Estimate cost / Amount	Rs.575.00 Lakhs
3	Name of Contractor	Sri. Jagadish N
4	Amount of Contract	Rs.5,00,09,699.00
5	Agreement No	179/2020-21
6	No. and date under which the work order has been issued	179/2020-21 Dated: 08-02-2021
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	5/4/2022
9	Date of receipt of application in the sub-division office	6/4/2022
10	Extension granted if any:	
	1. From	8/4/2022
	2. To	8/8/2022
11	Work carriedout by the contractor during the original period stipulated in contract	90% of the work completed

Scanned by TapScanner

12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	04 Months
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay due to Site Dispute and Covid - 19. Hence recommended for time extension without penality
22	Recommendation of Executive Engineer	As Proposed by AE & AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer, Project Division
Yelahanka Zone, BBMP
Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Chief Engineer
Yelahanka Zone, BBMP

Scanned by TapScanner